

SCHEDULE FOR AUTOMATED METER CHANGE-OUTS

The dates are a best estimate, subject to change depending on weather, crews, etc.

ZONE 4	Route Total	Installed	% Complete
Route 092	52	40	77%
Route 095	189	187	99%
Route 098	164	163	99%
Route 101	113	89	79%
Route 102	92	0	0%
Route 104	142	0	0%
Route 107	51	0	0%
Route 110	164	0	0%
Route 113	194	0	0%
Route 116	208	0	0%
Route 119	221	0	0%
Route 122	116	0	0%
Route 125	76	0	0%
Route 128	41	0	0%
Route 130	70	0	0%
Route 132	2	0	0%
Route 137	67	0	0%
Route 139	248	0	0%
ZONE 1	Route Total	Installed	% Complete
Route 001	99	0	0%
Route 003	165	84	51%
Route 005	132	0	0%
Route 007	56	0	0%
Route 011	136	0	0%
Route 013	253	0	0%
Route 015	142	0	0%
Route 016	128	0	0%
Route 017	104	0	0%
Route 019	102	0	0%
Route 020	127	0	0%
Route 021	116	0	0%
Route 023	139	0	0%
Route 025	127	0	0%
Route 026	52	0	0%
Route 027	168	0	0%
ZONE 2	Route Total	Installed	% Complete
Route 029	133	0	0%
Route 031	105	0	0%
Route 033	52	0	0%
Route 035	97	0	0%
Route 036	62	0	0%
Route 037	47	0	0%
Route 038	46	0	0%

Route 039	134	0	0%
Route 041	130	0	0%
Route 044	119	0	0%
Route 047	146	0	0%
Route 050	164	0	0%
Route 053	92	0	0%
Route 054	16	0	0%
Route 056	162	0	0%
ZONE 3	Route Total	Installed	% Complete
Route 059	65	0	0%
Route 062	104	0	0%
Route 065	138	0	0%
Route 066	34	0	0%
Route 067	26	0	0%
Route 071	63	0	0%
Route 074	86	0	0%
Route 077	117	0	0%
Route 080	189	0	0%
Route 083	102	0	0%
Route 086	136	0	0%
Route 089	218	0	0%
Route 090	113	0	0%

Total

7152

563

7%