CONTRACT CHANGE ORDER NO. 6

OWNER: CITY OF GAUTIER, MISSISSIPPI

CONTRACTOR: LANE CONSTRUCTION, INC.

PROJECT NAME: GAUTIER DOWNTOWN STREETSCAPE - PHASE 2

CONTRACT NUMBER: CDBG PROJECT NO. R-109-192-01-KCR

REASON FOR CHANGE: Contractor has already obtained materials for construction elements which are unable to be placed at present time due to right-of-way concerns. Owner wishes to receive the materials and install them with in-house labor once right-of-way concerns are resolved. Additionally, the concrete artwork pad and seating area, which were in the original bid and removed by CO #2, are being reinserted into the project.

You Are Hereby Requested to Comply with the Following Changes from the Contract Plans, Specifications and Contract Documents: (Use Additional Sheets if Required)

DEDUCTIONS

ITEM NO.	DESCRIPTION	QTY	UNIT	UNIT COST	TOTAL CONTRACT
907-258-PP	Shelter, Per Plans	1	EA	$58,616.00	$ 58,616.00
682-A	Underground Branch Circuit, #2, 4 Conductor	1450	LF	$ 11.45	$ 16,602.50
682-F	Secondary Power Controller (New)	1	EA	$ 8,528.00	$ 8,528.00
				Total Deductions =	$ (83,746.50)

ADDITIONS

ITEM NO.	DESCRIPTION	QTY	UNIT	UNIT COST	TOTAL CONTRACT
CO6-A	Shelter Materials	1	EA	$ 45,202.41	$ 45,202.41
CO6-B	Secondary Power Controller and 1,450 LF Underground Branch Circuit Materials	1	EA	$ 14,976.86	$ 14,976.86
907-258-PP	Concrete Artwork Pad, Per Plans	3	EA	$ 1,906.00	$ 5,718.00
907-611-A	Brick Pavers (with Concrete Banding/ without Concrete Base)	850	SF	$ 10.05	$ 8,542.50
				Total Additions =	$ 74,439.77
				TOTAL DEDUCTIONS =	$ (83,746.50)
				TOTAL ADDITIONS =	$ 74,439.77
				NET RESULT =	$ (9,306.73)

ORIGINAL CONTRACT AMOUNT:	$ 4,456,214.80
TOTAL CONTRACT CHANGES TO DATE:	$ 197,447.03
CURRENT CONTRACT AMOUNT:	$ 4,653,661.83
THIS CONTRACT CHANGE:	$ (9,306.73)
REVISED CONTRACT AMOUNT:	$ 4,644,355.10
CURRENT CONTRACT COMPLETION DATE:	November 28, 2012
TIME EXTENSION REQUIRED BY CHANGE:	60
REVISED CONTRACT COMPLETION DATE:	January 27, 2013

NOTE: THIS DOCUMENT SHALL BE AN AMENDMENT TO THE CONTRACT AND ALL PROVISIONS OF THE CONTRACT WILL APPLY.

RECOMMENDED BY: _____ 12/12/12
NEEL-SCHAFFER, INC.
ENGINEER
DATE

ACCEPTED BY: _____ 12/12/12
LANE CONSTRUCTION, INC.
CONTRACTOR
DATE

APPROVED BY: _____
CITY OF GAUTIER, MISSISSIPPI
OWNER
DATE