CITY OF GAUTIER
MEMORANDUM

To: Samantha Abell, City Manager

From: Cindy Steen, Purchasing Agent

Through: Cindy Russell, City Clerk

Date: August 6th, 2013

Subject: Approval Change Order #4 for the Gautier Fire Station Project

---

REQUEST:

Approval of Change Order #4 to the Gautier Fire Station Project #BL1102 to be as follows: Contract time for completion to be extended by twenty (20) days because of rain during the period of May 28th, 2013 through July 25th, 2013.

RECOMMENDATION:

It is recommended that the City Council approve the Change Order #4 for the Gautier Fire Station Project #BL1102 to be extended by twenty (20) days because of rain during the period of May 28th, 2013 through July 25th, 2013.

ATTACHMENT(S):

Change Order

CHANGE ORDER

AIA DOCUMENT G701

OWNER ☒
ARCHITECT ☒
CONTRACTOR ☒
FIELD ☐
OTHER ☐

PROJECT:
(name, address)

TO CONTRACTOR:
(name, address)
Dan Hensarling, Inc.

CHANGE ORDER NUMBER: 4

DATE: 7-29-13

ARCHITECT'S PROJECT NO: BL1102

CONTRACT DATE: 11-30-12

CONTRACT FOR: New Fire Station for City of Gautier, MS

The Contract is changed as follows:

Contract time for completion to be extended by twenty (14) days because of rain during the period May 28, 2013 through July25, 2O13. See the attached requests.

Not valid until signed by the Owner, Architect and Contractor.

The original (Contract Sum) (Guaranteed Maximum Price) was	$	N/A
Net change by previously authorized Change Orders	$	N/A
The (Contract Sum) (Guaranteed Maximum Price) prior to this Change Order was	$	N/A
The (Contract Sum) (Guaranteed Maximum Price) will be (increased) (decreased) (unchanged) by this Change Order in the amount of	$	N/A
The new (Contract Sum) (Guaranteed Maximum Price) including this Change Order will be	$	N/A

The Contract Time will be (increased) (decreased) (unchanged) by (14) days

The date of Substantial Completion as of the date of this Change Order therefore is October 27, 2013

NOTE: This summary does not reflect changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive.

ARCHITECT	CONTRACTOR	OWNER
Bolton-Lack	Dan Hensarling, Inc.	City of Gautier, MS
Address: 101-A Rousselle Place, Ocean Springs, MS. 39564	Address: P.O. Box 3927, Gulfport, MS 39505	Address:
BY: William V. Lack Jr.	BY: Cornel Clement	BY:
DATE: 7-30-13	DATE: 7/29/2013	DATE:

CAUTION: You should sign an original AIA document which has this caution printed in red. An original assures that changes will not be obscured as may occur when documents are reproduced.

WARNING: Unlicensed photocopying violates U.S. copyright laws and is subject to legal prosecution.

DAN HENSARLING, INC.

CONTRACTORS

July 25, 2013

William Lack
Bolton/Lack Architects in Association
101-A Rouselle Place
Ocean Springs, MS 39564

RE: Fire Station for the City of Gautier
6200 Brown Road
Gautier, Mississippi

Dear Mr. Lack:

For the time period June 27, 2013 through July 25, 2013 we request the contract time be adjusted by **Fourteen (14)** days to reflect the following rain day:

06/25/2013	.15" Rain	06/29/2013	.10" Rain
07/05/2013	.75" Rain	07/06/2013	4.65" Rain
07/07/2013	1.90" Rain	7/08/2013	.40" Rain
07/11/2013	1.50" Rain	07/12/2013	.15" Rain
07/15/2013	.50" Rain	07/16/2013	.40" Rain
07/18/2013	.50" Rain	07/19/2013	.25" Rain
07/21/2013	1.20" Rain	07/22/2013	1.50" Rain

Should you have questions or comments, please do not hesitate to call.

Sincerely,

DAN HENSARLING, INC.

Cornel Clement

CC/bfe

P.O. Box 3927 • Gulfport, Mississippi 39505 (228) 832-6622 • Fax: (228) 832-6681